

1
2
3
4
5 **A CASE STUDY ON STRENGTH EVALUATION OF STEEL CONNECTION**
6 **ASSEMBLIES EMBEDDED IN PRECAST MEMBERS**
7

8 **James A. Attenhofer**, Clemson University, Clemson, SC
9 **Tommy Mitchell, PE**, Tindall Corporation, Spartanburg, SC
10 **Brandon E. Ross, PhD, PE**, Clemson University, Clemson, SC
11

12
13 **ABSTRACT**
14

15 *This paper is a case study in the application of ACI 318-05 Chapter 20, Strength Evaluation*
16 *of Existing Structures, to evaluate steel connection assemblies embedded in precast*
17 *members. The evaluation described in the paper was conducted to address a purchaser's*
18 *concerns over the level of quality assurance used for welds in the steel assemblies. These*
19 *concerns were expressed after the members were already fabricated but before they were*
20 *completely erected. Because the welds in question were embedded in concrete they could not*
21 *be visually observed, nor could they be directly tested without destroying the precast*
22 *members. In lieu of direct testing of the welds, a load test regime was conducted based on*
23 *ACI chapter 20. Load tests were informed by structural analyses, which were also a primary*
24 *feature of the evaluation. Details and results of the structural analyses, load tests, and*
25 *application of ACI chapter 20 are discussed.*
26

27 **Keywords:** Strength Evaluation, Concrete Cracks, Load Testing, Welds, Steel Connection
28 Assemblies, ACI 318-05 Chapter 20
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45

46 **INTRODUCTION**

47

48 The following paper is a case study on the evaluation of weld strength in steel connection
49 assemblies embedded in precast concrete members. The program was initiated to address a
50 purchaser's concerns over the level of quality assurance of the welds in the connection
51 assemblies. The assemblies in question were for connections in precast concrete members.
52 Concerns regarding the quality assurance were brought to the attention of the precast supplier
53 after the members were already fabricated, but before they were erected. This paper does not
54 consider the validity of the purchaser's concerns, but rather focuses on the actions taken to
55 alleviate those concerns. Specifically, experimental and analytical evaluation programs
56 were conducted, with chapter 20 *Strength Evaluation of Existing Structures* of ACI 318-05¹,
57 serving as the basis for evaluation.

58

59 This case study describes the experimental and analytical methodologies used in the
60 program, which were developed in accordance with the commentary from ACI R20.1:

61 *If the safety concerns are related to an assembly of elements or an entire*
62 *structure, it is not feasible to load test every element and section to the*
63 *maximum. In such cases, it is appropriate that an investigation plan be*
64 *developed to address the specific safety concerns. If a load test is*
65 *described as part of the strength evaluation process, it is desirable for all*
66 *parties involved to come to an agreement about the region to be loaded,*
67 *the magnitude of the load, the load test procedure, and acceptance*
68 *criteria before any load tests are conducted.*

69 Four primary parties were involved in the evaluation program. The first party was the
70 purchaser, who will not be mentioned by name. Two structural engineers acting as the
71 purchaser's representatives were assigned to evaluate and observe all phases of the program.
72 The second party was the primary supplier of the overall project, who will not be mentioned
73 by name. Representatives of the primary supplier observed work performed during testing.
74 The third party was the secondary supplier, Tindall Corporation, who served as the precast
75 fabricator and erector. Tindall Corporation's Chief Engineer served as the engineer of record
76 for the precast system. Tindall Corporation will be referred to as the "fabricator", and
77 Tindall Corporation's Chief Engineer will be referred to as the "structural engineer of
78 record" for the remainder of this paper. "Structural engineer of record" (SER) will be used
79 when discussing engineering responsibilities and tasks, and "fabricator" will be used in all
80 other instances. The final party was a representative from the Glenn Department of Civil
81 Engineering at Clemson University, who was selected by the purchaser's representative and
82 SER to act as an independent consultant. The representative from the Glenn Department of
83 Civil Engineering will be referred to as the "consultant" in this paper. Collectively the
84 purchaser's representatives, SER, fabricator, and consultant will be referred to as the
85 "evaluation team."

86

87 The case study involves a three-story, 64,700 sf plan area, industrial facility built almost
88 entirely of precast beams, columns, wall panels, roof panels, and frames. In total, 1,433

89 precast members were used in the structure. Connections between precast members were
 90 facilitated using embedded steel connection assemblies commonly used in the industry.
 91 Individual assemblies were comprised of multiple plates and reinforcing bars connected by
 92 welds (Figure 1). The evaluation program focused on the strength of these welds.
 93 Connections typically fit in one of the general categories shown in Figure 1. The structural
 94 layout facility was uniform and typical member sizes and details were used throughout. The
 95 design basis for the facility was the 2006 IBC² and ACI 318-05. Connections were designed
 96 using the 6th edition of the PCI Design Handbook³.




Figure 1 - Connection assemblies

104 Steel connection assemblies were built in-house by the fabricator. Quality Control provided
 105 for the welds in the assemblies was consistent with PCI MNL-116 Division 6 provisions⁴.
 106 This level of inspection and documentation is typical for the precast industry. Although PCI
 107 MNL-116 provisions were originally approved by the purchaser for use on the project, the
 108 purchaser subsequently asserted that they anticipated a more stringent degree of inspection

109 and documentation based on their interpretation of AWS D1.6 provisions⁵. To address the
110 purchaser's concerns, the purchaser's representative and SER mutually agreed to conduct an
111 experimental and analytical program to evaluate the welds in question. The independent
112 consultant was retained to assist in the design and execution of the evaluation program.
113

114

115 **PRELIMINARY ANALYTICAL PROGRAM**

116

117 The first stage in the evaluation program was a review of all design calculations performed
118 by the SER. The review was conducted by the independent consultant and included the
119 evaluation of loads and capacities for each connection type. In the few minor instances where
120 discrepancies were observed in the calculations, they were resolved through discussions
121 between SER and consultant. These discrepancies resulted in differences of capacity less
122 than 2%, and differences in load less than 16%. The loads calculated by the SER were
123 typically larger than those calculated by the consultant, and were the result of simplifying,
124 but conservative, procedures used to determine tributary areas. The conservative values from
125 the SER were used for subsequent analyses.

126

127 After loads and capacities were verified, a demand-to-capacity ratio (DCR) was calculated
128 for the welds in each type of connection using Equation 1. DCR provided a quantified means
129 of assessing the criticality of deficient welds in each connection. A DCR of 1.0 meant that
130 the nominal weld strength was equal to the factored load; a DCR of 0.5 meant that the
131 nominal strength was twice the factored load. Conversely, a DCR of 0.5 also meant that 50%
132 of the weld could be defective or omitted and the nominal weld capacity would still be equal
133 to the factored load. A strength reduction factor of 0.75 was used in the weld design
134 calculations, meaning that a DCR of 0.75 or smaller was needed to satisfy minimum code
135 requirements. Values for DCR ranged from 0.11 to 0.46.

136

$$137 \quad DCR = \frac{R_u}{R_n} \quad \text{Equation 1}$$

138

139 Where:

140 R_u is the maximum factored load supported by the welds in the connection assembly141 R_n is the nominal capacity of welds in the connection assembly as specified by SER

142

143 Tested strength of electrodes was confirmed by reviewing documentation from the material
144 supplier. The specified weld electrode material was 100 ksi. Documentation by the material
145 supplier reported typical electrode strength of 109ksi. The conservative specified value was
146 used when calculating DCR.

147

148 The same types of connection assembly were used in multiple places throughout the
149 structure. In these instances, the factored load from the worst case was used to calculate
150 DCR for a given connection type.

151

152 Welds in the connection assemblies were designed to have greater capacity than the
153 components being connected. The components, however, were not the subject of concern for
154 the purchaser. Thus the nominal strength of the welds -not the components- was used to
155 calculate DCR. This approach was taken so that the DCR would highlight conditions and
156 connections where deficient welds would be of greatest concern.

157
158

159 **EXPERIMENTAL PROGRAM**

160

161 After completion of the preliminary analytical program, the evaluation team held a meeting
162 to review the preliminary analysis and to determine a direction for the experimental portion
163 of the program. During the meeting, all parties agreed upon the test procedures and criteria
164 described in the following sections.

165

166 BASIS, SAMPLING, AND LOADING

167

168 ACI 318-05 Chapter 20, *Strength Evaluation of Existing Structures*, was used as a basis for
169 the experimental program. The ACI committee 437 report, *Load Tests of Concrete*
170 *Structures: Methods, Magnitude, Protocols, and Acceptance Criteria*, was also consulted to
171 design the experimental program⁶. Evaluation was limited to those connections with a DCR
172 equal to or greater than 0.25. At this threshold, 67% of the weld could be deficient or
173 omitted and the nominal strength multiplied by the strength reduction factor would still be
174 greater than the factored load. By only testing connection assemblies with DCR greater than
175 0.25, it was implicitly assumed that the fabricator consistently provided at least 67% of the
176 specified weld.

177

178 Due to the difficulty of removing embedded assemblies for direct evaluation and testing,
179 assemblies were indirectly evaluated by testing the precast members holding the assemblies.
180 This approach can be described by making analogy of the precast members to a chain. In this
181 analogy, each link in the chain represented a component of the load path through a precast
182 member. Chain links included the bearing plate, weld, reinforcement bars, and concrete. It
183 was assumed that load testing would manifest problems in the weakest link. If the links were
184 sufficient to support the test loads, then it was concluded that the connection system,
185 including the welds in question, had adequate capacity. This approach limited construction
186 delays because it did not require removal of assemblies from previously fabricated members.
187 Members that were not damaged during load testing were permitted to be used in the
188 structure.

189

190 The number of connections that were evaluated was based on ACI 20.2.2, which sets the
191 requirements for identifying sizes and spacing of reinforcement in existing structures. The
192 commentary for this section states that in large structures, determination of reinforcement
193 details at 5% of the critical locations “may suffice if these measurements confirm the data
194 that was provided in the construction drawings.” Based on this commentary, all parties in the
195 evaluation team agreed that adequacy of the connection assemblies would be confirmed by
196 testing 5% of critical locations. This interpretation may not be applicable in other

197 circumstances and should be evaluated on a case-by-case basis. Because the same types of
198 connections assemblies were used throughout the structure, “critical locations” were defined
199 as those locations for each connection type that had the largest design loads.

200

201 The test loads were calculated using the design loads from the critical locations and the load
202 combinations from ACI 20.3.2. Based on ACI 20.4, loads were applied to the members in
203 four approximately equal stages and the maximum load was held in place for 24 hours.

204

205 ACCEPTANCE CRITERIA

206

207 The accept/reject criteria of 20.5.2 are based on deflections. To make the criteria applicable
208 to testing of connection assemblies, the requirements were modified to consider crack width
209 in lieu of deflection. This modification is consistent with the commentary from R20.5.2
210 which acknowledges that “In the case of a very stiff structure, however, the errors in
211 measurements under field conditions may be of the same order as the actual deflections and
212 recovery.” Furthermore, section 20.4.1 includes crack width as one of the response
213 measurements to be considered in testing.

214

215 One deflection criterion from 20.5.2 is that the structure must recover at least 75% of peak
216 deflection after the load is removed. The evaluation team interpreted this to mean that an
217 acceptable connection assembly should exhibit significant elastic recovery after being
218 subjected to the prescribed load. Accordingly, a crack width criterion was established that
219 required connections to exhibit elastic recovery. Following the form of ACI equation 20-2,
220 Equation 2 was established for determining acceptable residual crack width:

221

$$222 \quad W_r \leq \frac{W_1}{3} \quad \text{Equation 2}$$

223

224 Where:

225 W_r is the residual crack width after load has been removed

226 W_1 is the maximum crack width under ACI chapter 20 applied load

227

228 Equation 2 requires that 67% of the peak crack width be recovered upon removal of the load.
229 Failure to close the crack to at least 67% suggests that some portion of the connection
230 experienced unacceptable plastic deformation during loading, and that the connection was
231 near its ultimate capacity. The 67% recovery requirement for crack width was less stringent
232 than ACI equation 20-2 requires for deflections. The reason for the reduced requirement was
233 to account for the possibility of concrete debris lodging in a crack and restraining closure.
234 The evaluation team chose 67% recovery of crack width as a compromise between elastic
235 recovery and the possible effects of debris. This decision was of minor consequence in the
236 test program because almost all of the tested connections had either no cracking or had
237 greater than 75% recovery.

238

239 The qualitative acceptance criteria of 20.5 were also applied to the test program. These
240 criteria included compression failure (20.5.1), shear failure (20.5.3), inclined cracking
241 (20.5.4), and bond failure (20.5.5). A maximum crack width of 0.04 in. was also imposed as

242 an acceptance criterion. This value was the crack width threshold for serviceability of the
 243 structure as set by the SER. The project specifications required repair of cracks greater than
 244 0.008 in. in width, and the SER selected half of that value for the serviceability limit. By
 245 imposing this limit, the project team enforced serviceability requirements as well as strength
 246 requirements. Qualitative acceptance and rejection criteria are summarized in table 1.

247
 248


Table 1 – Qualitative Accept/Reject Criteria

Acceptable test	Rejectable test
<p>Cracking does not occur.</p> <p>If cracking does occur, the maximum crack widths are less than 0.04 in. and cracks larger than the serviceability limit close after the load is removed. (ACI R.20.5.1, 20.5.2)</p> <p>The assembly does not collapse and is able to support the applied load throughout the test without concrete spalling or crushing. Minor surface scaling around embed is acceptable. (ACI 20.5.1)</p> <p>Cracking in anchorage and/or lap splice regions shall not indicate imminent failure. (ACI 20.5.5)</p> <p>Plastic (permanent) displacements of steel elements indicate ductile behavior of the connections and shall not automatically result in rejection. Test members having excessive ductile displacement shall not be installed in the structure. (ACI R20.5.1)</p>	<p>Extensive cracking occurs.</p> <p>Crack width exceeds 0.04 in. and/or cracks do not close significantly after the load is removed. (ACI R.20.5.1, 20.5.2)</p> <p>The assembly collapses or is otherwise unable to support the applied load throughout the test. Or, concrete spalls or crushes during testing. (ACI 20.5.1)</p> <p>Cracking in anchorage and/or lap splice regions indicate imminent failure. (ACI 20.5.5)</p>

249
 250
 251
 252
 253
 254
 255
 256
 257
 258
 259

TESTING

Load test procedures of ACI 20.3 and 20.4 were used in the program. Loads were applied in four approximately equal stages and response measurements were taken after each stage. Testing took place in the fabricator’s storage yard. Precast members that were not being evaluated were used to apply the load (Figure 2). The total load was held in place for 24 hours, following which additional response measurements were taken. Loads were calculated as from the combinations given in ACI 318-05 section 20.3.2.




260

261

Figure 2 - Application of load to gusset assembly

262

Multiple connections were tested in a single test set-up.



263

264

265

266

267


268

269

270

271

Figure 3 shows the setup for testing assembly connections at dapped ends beams and pocket girders. In this test set-up, 8 dapped beam connections and 8 beam pocket connections were tested. The wall and column test setups tested only two connections each load test, one on each wall or column (Figure 2). The tests were conducted by the fabricator with the same crew used for erection of the industrial facility. The set-up tolerances used in the tests were consistent with those used during erection of the facility (PCI MNL 135-00)⁷. Testing was observed by the SER, purchaser's representative, and the consultant.



272

273

Figure 3 – Dapped beam and pocket girder test setup

274

Load pieces used were placed on the connections using a crane. The weights of the pieces were calculated using known member dimensions and concrete unit weight, and verified using a load cell on the crane. As a safety measure, steel shoring was placed below the load pieces during the loading process. Shoring was placed with a small gap below the load pieces so as to provide support in the event of a failure, but to not attract load during testing (Figure 4).

279

280



281

282

Figure 4 - Shoring below precast member during testing

283

Each connection was evaluated for cracking and/or other indications of structural damage at the following milestones:

284

285


- Immediately before testing
- After each of the four loading stages
- 24-hours after full load was placed

286

287

- 288 • Immediately after all loads were removed

289 When cracks were observed, they were measured, marked, and photographically documented
 290 (Figure 5). Cracks widths were measured using a microscope that was precise to +/- 0.001 in.
 291 When the microscope could not be used due to physical constraints (e.g. microscope could
 292 not physically fit over the crack due to a conflict with assembly or member), a crack
 293 comparator card was used. Figure 6 (right) shows the use of a comparator card to measure a
 294 crack that was too close to the gusset plate to be readable with the microscope. A mark was
 295 placed on the concrete face to ensure that crack width measurements were also taken at the
 296 same location. To further ensure consistency in crack measurements, the same person
 297 always measured crack widths on a given precast member.
 298



299
 300 Figure 5 - Documentation of cracks after load stage 3 (left) and load stage 4 (right)

301



302
 303 Figure 6 - Measuring crack with microscope (left) and card (right)

304 Attempts were made to evaluate the behavior of gusset plate assemblies (Figure 1B) by
 305 measuring the gap between the concrete surface and back of the connection plate. The
 306 approach was to use steel plates of known thickness to measure the increase/decrease in the

307 gap as the load was applied/removed (Figure 7). This approach was unsuccessful because the
308 steel plates were not precise enough to practically measure changes in gap size under field
309 conditions. Furthermore, in some members the gap could not be measured because the back
310 of the gusset was embedded in concrete. In the end, the evaluation team decided to abandon
311 gap measurements as a means of evaluation.

312

313 Each of the connection assemblies tested in the program satisfied the acceptance criteria
314 established by the evaluation team. Had any of the connections failed, then a reloading test
315 would have been conducted within 72 hours of the first test, as per ACI 20.5.2.

316

317



318

319

Figure 7 - Measuring gap behind gusset plate

320

321 REPORTING

322

323 A report was prepared for each test setup, and included the following information:

- 324 • Identification for each member and connection assembly in the setup
- 325 • Date of loading and unloading
- 326 • Name of each observer
- 327 • Weight of each load piece and time of placement/removal
- 328 • Overall picture of the setup during each load phase
- 329 • Pictures of each connection during each load phase
- 330 • Pictures and descriptions of cracking and/or other damage(if applicable)
- 331 • Crack width measurements at each connection during each load phase (if applicable)
- 332 • Calculations of experimental and allowable experimental crack width (if applicable)
- 333 • Statement regarding pass or fail of each connection assembly

334 These reports were prepared by the consultant and submitted to the purchaser's
335 representative for review and approval. To expedite acceptance of the reports, the
336 purchaser's representative provided unofficial reviews during report preparation.

337 **RELIABILITY ANALYSIS**

338

339 The consultant has recently completed a reliability analysis of the entire structure to augment
340 results from the experimental program. The overall goal of the reliability analysis was to use
341 probabilistic methods to determine the likelihood that a deficient weld would result in a
342 structural failure. A detailed discussion of the methodology and results will be described in a
343 forthcoming publication. The reliability analysis supported the conclusion from the
344 experimental program that the tested connection assemblies are acceptable for use in the
345 structure.

346

347

348 **SUMMARY AND LESSONS LEARNED**

349

350 A case study has been presented on strength evaluation of steel connection assemblies in
351 precast concrete members. The evaluation was conducted to address a purchaser's concerns
352 over the level of quality assurance for welding in the connection assemblies. The welds in
353 question were embedded in concrete and could not be directly observed or tested without
354 destroying the housing member. Experimental and analytical methods, based in part on ACI
355 318-05 Chapter 20, were used to indirectly evaluate the welds and resolve the purchaser's
356 concern. The following lessons learned may be useful for other parties undertaking similar
357 evaluation programs:

358

- 359
- 360 • **Collective effort from the evaluation team.** The purchaser's representative,
361 structural engineer of record, fabricator, and consultant worked together to achieve
362 resolution of the purchaser's concern. Sampling protocols, test methods, and
363 accept/reject criteria were collectively established and rigorously defined prior to
364 embarking on the evaluation program. Differences of opinion - which certainly did
365 occur - were resolved through continuous and respectful communication.
 - 366 • **Application of ACI 318-05 chapter 20.** The provisions of ACI 318-05 chapter 20
367 provided a baseline for conducting and analyzing load tests. The commentary
368 associated with this chapter was particularly valuable in determining how to apply
369 the code provisions to the conditions being evaluated.
 - 370 • **Conservative weld design.** Welds specified by the engineer of record had nominal
371 strengths that were two to ten times greater than the factored loads carried by the
372 welds. Primarily, the reasons for the excess weld design strengths were assumptions
373 of lower electrode strengths in the original design and intentional over sizing of the
374 weld to assure failure modes by ductile steel elements. Although the conservative
375 designs do not imply anything regarding the quality of the welds produced by the
376 fabricator, the conservative designs gave a greater margin of error in the event that
377 the welds were deficient.
 - 378 • **Focus on critical conditions.** The demand-to-capacity ratios calculated in the
379 preliminary analytical program were useful in identifying connections that were most
380 likely to fail in the event of a deficient weld. This information was used to target the
most critical connections for the subsequent test program.

381

382

383

384

385

386

387

388 **REFERENCES**

- 389 1. ACI 318-05 Building Code Requirements for Structural Concrete and Commentary.
390 American Concrete Institute. Farmington Hills, MI. 2005.
- 391 2. IBC International Building Code. International Code Council. 2006.
- 392 3. PCI MNL 120 Design Handbook 6th Edition. Precast/Prestressed Concrete Institute.
393 Chicago, IL. 2004.
- 394 4. PCI MNL 116 Manual for Quality Control for Plants and Production of Structural
395 Precast Concrete Products, 4th Edition Precast/Prestressed Concrete Institute.
396 Chicago, IL. 199.
- 397 5. AWS D1.6 Structural Welding Code Stainless Steel. Miami, FL. 2007.
- 398 6. ACI 437.1R-07 Load Tests of Concrete Structures: Methods, Magnitude, Protocols,
399 and Acceptance Criteria report. American Concrete Institute. Farmington Hills, MI.
400 2007.
- 401 7. PCI MNL 135-00 Tolerances Manual for Precast and Pre Stressed Concrete
402 Construction, Precast/Prestressed Concrete Institute. Chicago, IL 2000.